



**BUILDING HOMES  
MAKING PLACES  
ENHANCING LIVES**

## Old Rectory Court

### Work completed since last update

- ✓ Brickwork to cottages complete
- ✓ Battening for tile hanging to cottages started
- ✓ Ceramic tiling in bathrooms under way in cottages
- ✓ Scaffold 4th lift completed on flats
- ✓ Pre-cast concrete floor installed to flats 1<sup>st</sup> floor

### Work forecasted in the next month

- Tile hanging to cottages
- Kitchens to be installed in cottages
- 6<sup>th</sup> lift of brickwork to complete on flats
- Roof construction to begin on flats

### Pictures

Cottages – battening for tile hanging started



Flats – brickwork continuing

